

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181

Customer Name: AARON
Unit Location: YARD
Unit #: STBY
Manufacturer: GENERAC
Model #: WSG1068
Serial #: 07VS65939
Voltage Stability: GOOD
Rated KW: 150

Date: 10/10/2011
Work Order #:
Acct. #: 0
Tech #: 1511
Hour Meter Start: 0.6
Hour Meter Finish: 2.7

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.5	0.75	1	1.25	1.5	1.75	2
% of Load	83.0%	83.0%	83.0%	83.0%	83.0%	83.0%	83.0%	83.0%
KW Meter	125.0	125.0	125.0	125.0	125.0	125.0	125.0	125.0
Engine Speed	1,800	1,800	1,800	1,800	1,800	1,800	1,800	1,800
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	120	120	120	120	120	120	120	120
Voltmeter L2 - L3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Voltmeter L1 - L3	124	124	124	124	124	124	124	124
Ammeter L1	517	518	517	518	517	518	518	517
Ammeter L2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Ammeter L3	505	505	506	505	506	505	505	506
Frequency Meter	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0
Lube Oil Pressure	75	74	72	72	72	72	72	72
Water Temp	191	192	193	193	194	194	195	195
AMBIENT ROOM TEMP	78	78	78	78	78	78	79	80
Exhaust Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oil Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Battery Voltage	14.0	14.0	14.0	14.0	14.0	14.0	14.0	14.0
Fuel Pressure	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fuel Level	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 83 % DUE TO GAS SITE PRESSURE.

CUSTOMER SIGNATURE: _____

TECHNICIAN SIGNATURE: _____

Patten



AARON

STBY

LOAD AND OPERATION TEST

PAGE 2

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181**

Customer Name	AARON	Date	10/10/11
Unit Location	YARD	Work Order #	0
Unit #	STBY	Acct. #	0
Manufacturer	GENERAC	Tech #	1511
Model #	WSG1068	Hour Meter Start	0.6
Serial #	07VS65939	Hour Meter Finish	2.7
Voltage Stability	GOOD	0	0
Rated KW	150	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	9	10	11	12	13	14	15	16
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
LUBE OIL PRESSURE								
Water Temp								
AMBIENT ROOM TEMP								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 83 % DUE TO GAS SITE PRESSURE.