

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	03/19/12
Unit Location:	YARD	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	QSK30-G2	Hour Meter Start	68.0
Serial #:	37223214	Hour Meter Finish	69.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	900		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.8%	99.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	899.4	899.4	898.5	898.5	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	482	482	482	482				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	483	483	483	483				
Ammeter L1	1086	1086	1085	1085				
Ammeter L2	1050	1050	1048	1048				
Ammeter L3	1096	1096	1096	1096				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	48	48	48	47				
Water Temp	180	181	181	181				
Ambient Room Temp	70	70	70	70				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

TOPPED OFF COOLANT AND OIL. RAN UNIT FOR 1 HR UNDER 100% LOAD. INSTALLED COVERS ON GEN.

CUSTOMER SIGNATURE:

Date: March 19, 2012

TECHNICIAN SIGNATURE:

Date: March 19, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	3/19/12
Unit Location	YARD	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	QSK30-G2	Hour Meter Start	68.0
Serial #	37223214	Hour Meter Finish	69.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	900	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

TOPPED OFF COOLANT AND OIL. RAN UNIT FOR 1 HR UNDER 100% LOAD. INSTALLED COVERS ON GEN.