

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 01/18/12

Unit Location: YARD

Work Order #: 0

Unit #: 0

Acct. #: 48000

Manufacturer: DD

Tech #: 1511

Model #: 16V2000

Hour Meter Start 252.0

Serial #: R163-7K37

Hour Meter Finish 253.0

Voltage Stability GOOD

Package Serial #: N/A

Rated KW 1000

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	1,002.4	1,002.4	1,002.4	1,002.4	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	478	478	478	478				
Voltmeter L2 - L3	478	478	478	478				
Voltmeter L1 - L3	477	477	477	477				
Ammeter L1	1222	1222	1222	1222				
Ammeter L2	1223	1223	1223	1223				
Ammeter L3	1190	1190	1190	1190				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	82	80	80	80				
Water Temp	163	163	163	163				
Ambient Room Temp	28	28	28	28				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT WITH FANS AT 45 HZ FROM AUX VFD DRIVE. NO PROBLEMS FOUND WITH UNIT.

CUSTOMER SIGNATURE:

Date: January 18, 2012

TECHNICIAN SIGNATURE:

Date: January 18, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	1/18/12
Unit Location	YARD	Work Order #	0
Unit #	0	Acct. #	48000
Manufacturer	DD	Tech #	1511
Model #	16V2000	Hour Meter Start	252.0
Serial #	R163-7K37	Hour Meter Finish	253.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1000	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT WITH FANS AT 45 HZ FROM AUX VFD DRIVE. NO PROBLEMS FOUND WITH UNIT.