

Patten

**AARON EQUIPMENT****0****LOAD AND OPERATION TEST****PAGE 1**

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
(877) 891-4181 www.pattenpower.com

1

Customer Name: AARON EQUIPMENT
Unit Location: BENSENVILLE
Unit #: 0
Manufacturer: DD
Model #: 12V92
Serial #: N/A
Voltage Stability: GOOD
Rated KW: 610

Date: 08/24/11
Work Order #: EM36015
Acct. #: 0
Tech #: 2639
Hour Meter Start: 285
Hour Meter Finish:
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.8%	99.8%	99.8%	99.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	608.7	608.7	608.7	608.7	0.0	0.0	0.0	0.0
Engine Speed	1,804	1,803	1,803	1,803	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	486	486	486	486				
Voltmeter L2 - L3	486	486	486	486				
Voltmeter L1 - L3	485	485	485	485				
Ammeter L1	722	722	722	722				
Ammeter L2	724	724	724	724				
Ammeter L3	725	725	725	725				
Frequency Meter	60.1	60.1	60.1	60.1				
Lube Oil Pressure	55	51	51	51				
Water Temp	196	198	199	202				
Ambient Room Temp	100	100	100	100				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	FULL	FULL	FULL	FULL				

COMMENTS AND RECOMMENDATIONS

UNIT STARTED RIGHT UP. ALLOWED TO RUN UP TO TEMP. APPLIED LOAD. UNIT RESPONDED WELL TO LOAD. CARRIED 100 PERCENT FOR ENTIRE TEST. NO ISSUES. CONDITION OF UNIT EXCELLENT.

CUSTOMER SIGNATURE: _____

Date: August 24, 2011

TECHNICIAN SIGNATURE: _____

Date: August 24, 2011

Patten

**AARON EQUIPMENT****0****LOAD AND OPERATION TEST****PAGE 2**

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON EQUIPMENT	Date	8/24/11
Unit Location	BENSENVILLE	Work Order #	EM36015
Unit #	0	Acct. #	0
Manufacturer	DD	Tech #	2639
Model #	12V92	Hour Meter Start	285
Serial #	N/A	Hour Meter Finish	0.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	610		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT STARTED RIGHT UP. ALLOWED TO RUN UP TO TEMP. APPLIED LOAD. UNIT RESPONDED WELL TO LOAD. CARRIED 100 PERCENT FOR ENTIRE TEST. NO ISSUES. CONDITION OF UNIT EXCELLENT.

CUSTOMER SIGNATURE: _____

Date: August 24, 2011

TECHNICIAN SIGNATURE: _____

Date: August 24, 2011