

Patten



AARON

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 12/15/11

Unit Location:

Work Order #:

Unit #:

Acct. #:

Manufacturer: CU

Tech # 1511

Model #: GTA855B

Hour Meter Start 549.0

Serial #: 11839337

Hour Meter Finish 550.0

Voltage Stability GOOD

Package Serial #: N.A

Rated KW 250

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	80.1%	80.1%	80.1%	80.1%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	200.2	200.2	200.2	200.2	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00				
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	241	241	241	241				
Ammeter L2	240	240	240	240				
Ammeter L3	242	242	242	242				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	90	90	90	90				
Water Temp	175	175	176	176				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	26.0	26.0	26.0	26.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN GAS LINE. RAN GAS HOSE TO UNIT MADE ALL CONNECTIONS . INSTALLED TEST BATTERIES. SPUN UNIT OVER OK. TURNED ON GAS AND STARTED UNIT 480 VAC 60 HZ. HOOKED UP LOAD BANK AND LOADED UNIT UP TO 80%. RAN UNIT AT 80% LOAD FOR 1 HR NO PROBLEMS FOUND. DISCONNECTED BATTERIES, GAS LINE AND LOAD BANK. UNIT IS READY TO SHIP.

CUSTOMER SIGNATURE:

Date: December 15, 2011

TECHNICIAN SIGNATURE:

Date: December 15, 2011

Patten



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	12/15/11
Unit Location		Work Order #	
Unit #		Acct. #	
Manufacturer	CU	Tech #	1511
Model #	GTA855B	Hour Meter Start	549.0
Serial #	11839337	Hour Meter Finish	550.0
Voltage Stability	GOOD	Package Serial #:	N.A
Rated KW	250	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN GAS LINE. RAN GAS HOSE TO UNIT MADE ALL CONNECTIONS . INSTALLED TEST BATTERIES. SPUN UNIT OVER OK. TURNED ON GAS AND STARTED UNIT 480 VAC 60 HZ. HOOKED UP LOAD BANK AND LOADED UNIT UP TO 80%. RAN UNIT AT 80% LOAD FOR 1 HR NO PROBLEMS FOUND. DISCONNECTED BATTERIES, GAS LINE AND LOAD BANK. UNIT IS READY TO SHIP.