

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	02/10/12
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	AA	Tech #	1511
Model #:	3516	Hour Meter Start	155.0
Serial #:	06HN00584	Hour Meter Finish	156.4
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	2000		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.3%	100.3%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	2,005.2	2,005.2	2,005.0	2,005.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	483	483	483	483				
Voltmeter L2 - L3	482	482	482	482				
Voltmeter L1 - L3	483	483	483	483				
Ammeter L1	2399	2399	2398	2398				
Ammeter L2	2398	2398	2398	2398				
Ammeter L3	2399	2399	2399	2399				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	72	70	69	68				
Water Temp	185	187	187	188				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

WENT THRU GEN AND LANDED WIRES THAT WERE REMOVED BY PRIOR OWNER. WIRED IN BLOCK HEATERS OK UNIT WARMING. CHECKED ALL TERMS. LANED LOAD BANK WIRES. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO OTHER PROBLEMS FOUND. DISCONNECTED LOAD BANK.

CUSTOMER SIGNATURE:

Date: February 10, 2012

TECHNICIAN SIGNATURE:

Date: February 10, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	2/10/12
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	AA	Tech #	1511
Model #	3516	Hour Meter Start	155.0
Serial #	06HN00584	Hour Meter Finish	156.4
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	2000	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

WENT THRU GEN AND LANDED WIRES THAT WERE REMOVED BY PRIOR OWNER. WIRED IN BLOCK HEATERS OK UNIT WARMING. CHECKED ALL TERMS\ LANED LOAD BANK WIRES. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO OTHER PROBLEMS FOUND. DISCONNECTED LOAD BANK.