

Patten



AARON

44092002

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	07/31/12
Unit Location:	YARD	Work Order #:	0
Unit #:	44092002	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	KTA50-G3	Hour Meter Start	0.0
Serial #:	33193192	Hour Meter Finish	1.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1250		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.0%	99.0%	99.0%	99.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	1,237.0	1,237.0	1,237.0	1,237.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	484	484	484	484				
Voltmeter L2 - L3	485	485	485	485				
Voltmeter L1 - L3	484	484	484	484				
Ammeter L1	1467	1467	1467	1467				
Ammeter L2	1478	1478	1478	1478				
Ammeter L3	1479	1479	1479	1479				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	79	77	76	76				
Water Temp	186	187	189	189				
Ambient Room Temp	85	85	85	85				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

TOPPED OFF COOLANT AND OIL. RAN UNIT FOR 1 HR UNDER 100% LOAD. INSTALLED COVERS ON GEN. I REC OIL AND FILTER CHANGE BEFORE UNIT IS PUT INTO SERVICE. UNIT NEEDS STARTER RELAY.

CUSTOMER SIGNATURE:

Date: July 31, 2012

TECHNICIAN SIGNATURE:

Date: July 31, 2012

Patten



AARON

44092002

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/31/12
Unit Location	YARD	Work Order #	0
Unit #	44092002	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	KTA50-G3	Hour Meter Start	0.0
Serial #	33193192	Hour Meter Finish	1.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1250	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

TOPPED OFF COOLANT AND OIL. RAN UNIT FOR 1 HR UNDER 100% LOAD. INSTALLED COVERS ON GEN. I REC OIL AND FILTER CHANGE BEFORE UNIT IS PUT INTO SERVICE. UNIT NEEDS STARTER RELAY.