

Patten



AARON

44141001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	03/04/13
Unit Location:	0	Work Order #:	0
Unit #:	44141001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	QST30-G1-NRI	Hour Meter Start	239.0
Serial #:	37198948	Hour Meter Finish	240.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	750		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	750.1	750.1	750.1	750.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	903	903	903	903				
Ammeter L2	901	901	901	901				
Ammeter L3	899	899	899	899				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	55	54	53	53				
Water Temp	174	175	176	176				
Ambient Room Temp	34	34	34	34				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	184	186	186	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND WATER OK. HOOKED UP FUEL AND LOAD BANK. HOOKED UP BATTERIES. STARTED UNIT. RAN UNIT AT 100% FOR 1 HR. UNIT HAS NO BATTERIES. COOLANT TESTED TO -28 DEG. COVERED TAIL PIPE. FLAGGED UNIT COMP.

CUSTOMER SIGNATURE:

Date: March 4, 2013

TECHNICIAN SIGNATURE:

Date: March 4, 2013

Patten



AARON

44141001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	3/4/13
Unit Location	0	Work Order #	0
Unit #	44141001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	QST30-G1-NRI	Hour Meter Start	239.0
Serial #	37198948	Hour Meter Finish	240.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	750	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND WATER OK. HOOKED UP FUEL AND LOAD BANK. HOOKED UP BATTERIES. STARTED UNIT. RAN UNIT AT 100% FOR 1 HR. UNIT HAS NO BATTERIES. COOLANT TESTED TO - 28 DEG. COVERED TAIL PIPE. FLAGGED UNIT COMP.