

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	06/13/12
Unit Location:	YARD	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	mtu	Tech #	1511
Model #:	b1687k36	Hour Meter Start	324.0
Serial #:	5289001420	Hour Meter Finish	325.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1020		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.9%	99.9%	#VALUE!	#VALUE!	#VALUE!	#VALUE!
KW Meter	1,018.5	1,018.5	1,018.5	1,018.5	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Engine Speed	1,800	1,800	1,800	1,800	#VALUE!	#VALUE!	#VALUE!	#VALUE!
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	1240	1240	1240	1240				
Ammeter L2	1232	1232	1232	1232				
Ammeter L3	1206	1206	1206	1206				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	93	92	91	91				
Water Temp	178	179	179	179				
Ambient Room Temp	28	28	28	28				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% FOR 1 HR UNIT HAS STUCK RAIN CAP. NO OTHER PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: June 13, 2012

TECHNICIAN SIGNATURE:

Date: June 13, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	6/13/12
Unit Location	YARD	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	mtu	Tech #	1511
Model #	b1687k36	Hour Meter Start	324.0
Serial #	5289001420	Hour Meter Finish	325.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1020	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

RAN UNIT AT 100% FOR 1 HR UNIT HAS STUCK RAIN CAP. NO OTHER PROBLEMS FOUND.