

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 06/11/12

Unit Location: 0

Work Order #: 0

Unit #: 0

Acct. #: 0

Manufacturer: AA

Tech # 1511

Model #: 3412

Hour Meter Start 123.0

Serial #: 3FZ2299

Hour Meter Finish 124.0

Voltage Stability GOOD

Package Serial #: 9EP0769

Rated KW 600

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	100.1%	100.1%	0.0%	0.0%	0.0%	0.0%
KW Meter	600.9	600.9	600.9	600.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	485	485	485	485				
Voltmeter L2 - L3	484	484	484	484				
Voltmeter L1 - L3	486	486	486	486				
Ammeter L1	712	712	712	712				
Ammeter L2	729	729	729	729				
Ammeter L3	705	705	705	705				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	71	70	70	69				
Water Temp	185	185	185	185				
Ambient Room Temp	80	80	80	80				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	201	201	202	202				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

LOOKED OVER UNIT REMOVED OLD ALARM WIRING. HOOKED UP LOAD BANK RAN UNIT FOR 1 HR AT 100% LOAD NO PROBLEMS FOUND. UNHOOKED BATTERIES AND LOAD BANK. ALSO TESTED RADIATOR MOUNTED LOAD BANK RUNS GOOD ALL STEPS ARE GOOD 300KW.

CUSTOMER SIGNATURE:

Date: June 11, 2012

TECHNICIAN SIGNATURE:

Date: June 11, 2012

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	6/11/12
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	AA	Tech #	1511
Model #	3412	Hour Meter Start	123.0
Serial #	3FZ2299	Hour Meter Finish	124.0
Voltage Stability	GOOD	Package Serial #:	9EP0769
Rated KW	600	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

LOOKED OVER UNIT REMOVED OLD ALARM WIRING. HOOKED UP LOAD BANK RAN UNIT FOR 1 HR AT 100% LOAD NO PROBLEMS FOUND. UNHOOKED BATTERIES AND LOAD BANK. ALSO TESTED RADIATOR MOUNTED LOAD BANK RUNS GOOD ALL STEPS ARE GOOD 300KW.