

Patten

**AARON****44350001****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com****Customer Name: AARON****Date: 04/24/13****Unit Location:****Work Order #: 0****Unit #: 44350001****Acct. #: 0****Manufacturer: FORD****Tech # 1511****Model #: V10****Hour Meter Start 69.0****Serial #:****Hour Meter Finish 70.0****Voltage Stability GOOD****Package Serial #: NFC00829****Rated KW 100****MULTIPLE READING TEST**

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.7%	100.7%	100.7%	100.7%	0.0%	0.0%	0.0%	0.0%
KW Meter	100.7	100.7	100.7	100.7	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	210	210	210	210				
Voltmeter L2 - L3	210	210	210	210				
Voltmeter L1 - L3	211	211	211	211				
Ammeter L1	277	277	277	277				
Ammeter L2	276	276	276	276				
Ammeter L3	276	276	276	276				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	52	50	50	50				
Water Temp	180	182	182	182				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP GAS LINE. UNIT HAS NO BATTERY. SET HOOKED UP TEST BATTEY .SET GAS PRESSURE. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. Temp gage not working.

CUSTOMER SIGNATURE:**Date: April 24, 2013****TECHNICIAN SIGNATURE:****Date: April 24, 2013**

Patten



AARON

44350001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	4/24/13
Unit Location		Work Order #	0
Unit #	44350001	Acct. #	0
Manufacturer	FORD	Tech #	1511
Model #	V10	Hour Meter Start	69.0
Serial #		Hour Meter Finish	70.0
Voltage Stability	GOOD	Package Serial #:	NFC00829
Rated KW	100	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP GAS LINE. UNIT HAS NO BATTERY. SET HOOKED UP TEST BATTEY .SET GAS PRESSURE. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. Temp gage not working.