

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	04/02/13
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	GM8.1L	Hour Meter Start	77.7
Serial #:	8P1L11337	Hour Meter Finish	78.2
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	150		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	94.4%	94.4%	#VALUE!	#VALUE!	0.0%	0.0%	0.0%	0.0%
KW Meter	141.6	141.6	#VALUE!	#VALUE!	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	#VALUE!	#VALUE!	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208						
Voltmeter L2 - L3	208	208						
Voltmeter L1 - L3	209	209						
Ammeter L1	387	387						
Ammeter L2	400	400						
Ammeter L3	390	390						
Frequency Meter	60.0	60.0						
Lube Oil Pressure	45	45						
Water Temp	183	183						
Ambient Room Temp	40	40						
Exhaust Temp	N/A	N/A						
Oil Temp	N/A	N/A						
Battery Voltage	13.0	13.0						
Fuel Pressure	N/A	N/A						
Fuel Level	N/A	N/A						

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP GAS LINE. INSTALLED TEST BATTERY. SET GAS PRESSURE. STARTED UNIT AND RAN WITH CUSTOMER ON SITE FOR 25 MIN. NO PROBLEMS FOUND. SHUT DOWN AT CUSTOMERS REQUEST.

CUSTOMER SIGNATURE:

Date: April 2, 2013

TECHNICIAN SIGNATURE:

Date: April 2, 2013

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	4/2/13
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	GM8.1L	Hour Meter Start	77.7
Serial #	8P1L11337	Hour Meter Finish	78.2
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	150	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP GAS LINE. INSTALLED TEST BATTERY. SET GAS PRESSURE. STARTED UNIT AND RAN WITH CUSTOMER ON SITE FOR 25 MIN. NO PROBLEMS FOUND. SHUT DOWN AT CUSTOMERS REQUEST.