

Patten



AARON

45164001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	08/05/13
Unit Location:	0	Work Order #:	0
Unit #:	45164001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	NTA855-G3	Hour Meter Start	59.0
Serial #:	253026B7	Hour Meter Finish	60.0
Voltage Stability	GOOD	Package Serial #:	TRITON
Rated KW	380		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	379.9	379.9	379.9	379.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	212	212	212	212				
Voltmeter L2 - L3	213	213	213	213				
Voltmeter L1 - L3	212	212	212	212				
Ammeter L1	1030	1030	1030	1030				
Ammeter L2	1038	1038	1038	1038				
Ammeter L3	1031	1031	1031	1031				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	49	49	49				
Water Temp	195	195	195	195				
Ambient Room Temp	80	80	80	80				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

ADDED FLUIDS TO TOP OFF. INSTALLED TEST BATTERIES. UNIT HAS ALT. UNIT DOES NOT HAVE BATTERIES. RAN UNIT AT 100 % NO PROBLEMS FOUND. DISCONNECTED BATTERIES AND LOAD BANK. REMOVED BATTERIES. FLAGGED UNIT COMP. PUT CABLES AND LOAD BANKS AWAY.

CUSTOMER SIGNATURE:

Date: August 5, 2013

TECHNICIAN SIGNATURE:

Date: August 5, 2013

Patten



AARON

45164001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	8/5/13
Unit Location	0	Work Order #	0
Unit #	45164001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	NTA855-G3	Hour Meter Start	59.0
Serial #	253026B7	Hour Meter Finish	60.0
Voltage Stability	GOOD	Package Serial #:	TRITON
Rated KW	380	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

ADDED FLUIDS TO TOP OFF. INSTALLED TEST BATTERIES. UNIT HAS ALT. UNIT DOES NOT HAVE BATTERIES. RAN UNIT AT 100 % NO PROBLEMS FOUND. DISCONNECTED BATTERIES AND LOAD BANK. REMOVED BATTERIES. FLAGGED UNIT COMP. PUT CABLES AND LOAD BANKS AWAY.