

# Patten

**AARON****0****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181    [www.pattenpower.com](http://www.pattenpower.com)**

Customer Name:	AARON	Date:	08/12/13
Unit Location:		Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	GENERAC / NEW HOLLAND	Tech #	1511
Model #:	5.0 L	Hour Meter Start	54.0
Serial #:	92460	Hour Meter Finish	55.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100		

**MULTIPLE READING TEST**

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	101.0%	101.0%	101.0%	101.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	101.0	101.0	101.0	101.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	122	122	122	122				
Ammeter L2	121	121	121	121				
Ammeter L3	122	122	122	122				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	32	31	30	30				
Water Temp	199	199	199	199				
Ambient Room Temp	60	60	60	60				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

**COMMENTS AND RECOMMENDATIONS**

HOOKED UP BLOCK HEATER . HOOKED UP FUEL TANK. UNIT HAS NO BATTERY. INSTALLED TEST BATTERY. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. DISCONNECTED FUEL AND REMOVED BATTERY AND LOAD BANK.

CUSTOMER SIGNATURE:

Date: August 12, 2013

TECHNICIAN SIGNATURE:

Date: August 12, 2013

# Patten



**AARON**

**0**

## LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:  
1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)

Customer Name	AARON	Date	8/12/13
Unit Location		Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	GENERAC / NEW HOLLAND	Tech #	1511
Model #	5.0 L	Hour Meter Start	54.0
Serial #	92460	Hour Meter Finish	55.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100	0	0

### MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

### COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP FUEL TANK. UNIT HAS NO BATTERY. INSTALLED TEST BATTERY. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. DISCONNECTED FUEL AND REMOVED BATTERY AND LOAD BANK.