

Patten

**AARON****45320004****LOAD AND OPERATION TEST****PAGE 1**

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	11-21-/2013
Unit Location:		Work Order #:	0
Unit #:	45320004	Acct. #:	0
Manufacturer:	FORD	Tech #	1511
Model #:	31912 E-20-RK	Hour Meter Start	819.0
Serial #:	LSG-8751-6005-A	Hour Meter Finish	820.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	60		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	60.1	60.1	60.1	60.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	72	72	72	72				
Ammeter L2	73	73	73	73				
Ammeter L3	72	72	72	72				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	57	56	55	55				
Water Temp	178	179	179	180				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP GAS LINE. UNIT HAS NO BATTERY. SET HOOKED UP BATTERY AND REPLACED ONE POS END . SET GAS PRESSURE. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA.

CUSTOMER SIGNATURE:

Date: 11-21-/2013

TECHNICIAN SIGNATURE:

Date: 11-21-/2013

Patten



AARON

45320004

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11-21-/2013
Unit Location		Work Order #	0
Unit #	45320004	Acct. #	0
Manufacturer	FORD	Tech #	1511
Model #	31912 E-20-RK	Hour Meter Start	819.0
Serial #	LSG-8751-6005-A	Hour Meter Finish	820.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	60	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP GAS LINE. UNIT HAS NO BATTERY. SET HOOKED UP
BATTEY AND REPLACED ONE POS END . SET GAS PRESSURE. STARTED UNIT AND RAN FOR 1 hr
. NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA.