

Patten



AARON

45502001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/30/13
Unit Location:		Work Order #:	0
Unit #:	45502001	Acct. #:	0
Manufacturer:	JOHN DEERE	Tech #	1511
Model #:	6068TF250F/258	Hour Meter Start	310.0
Serial #:	PE6068T250900	Hour Meter Finish	311.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	125		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.8%	100.8%	100.8%	100.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	126.0	126.0	126.0	126.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	152	152	152	152				
Ammeter L2	152	152	152	152				
Ammeter L3	151	151	151	151				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	48	47	47				
Water Temp	181	182	182	182				
Ambient Room Temp	70	70	70	70				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

LOOKED OVER UNIT OK REMOVED OLD CONTROL WIRES. WARMED UNIT J/W HEATER IS WORKING. HOOKED UP TEST BATTERY INSTALLED NEW CABLE ENDS. UNIT HAS NO BATTERY. CHECKED OIL AND COOLANT OK. HOOKED UP LOAD BANK. RAN UNIT AT 100% FOR 1 HR FOUND RAIN CAP BAD NEEDS REPLACED. NO OTHER PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: October 30, 2013

TECHNICIAN SIGNATURE:

Date: October 30, 2013

Patten



AARON

45502001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/30/13
Unit Location		Work Order #	0
Unit #	45502001	Acct. #	0
Manufacturer	JOHN DEERE	Tech #	1511
Model #	6068TF250F/258	Hour Meter Start	310.0
Serial #	PE6068T250900	Hour Meter Finish	311.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	125	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

LOOKED OVER UNIT OK REMOVED OLD CONTROL WIRES. WARMED UNIT J/W HEATER IS WORKING. HOOKED UP TEST BATTERY INSTALLED NEW CABLE ENDS. UNIT HAS NO BATTERY. CHECKED OIL AND COOLANT OK. HOOKED UP LOAD BANK. RAN UNIT AT 100% FOR 1 HR FOUND RAIN CAP BAD NEEDS REPLACED. NO OTHER PROBLEMS FOUND.