

AARON 45505002

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON Date: 12/09/13

Unit Location: Work Order #: 0
Unit #: 45505002 Acct. #: 0

Manufacturer: **JOHN DEERE** Tech # 1511 Model #: PE4045T098115 **Hour Meter Start** 57.0 **Hour Meter Finish** 58.0 Serial #: 4045TF150 Voltage Stability **GOOD** Package Serial #: N/A

Rated KW 50

MULTIPLE READING TEST

				LADINO IL	<u> </u>			
Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	100.1%	100.1%	0.0%	0.0%	0.0%	0.0%
KW Meter	50.0	50.0	50.0	50.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208				
Voltmeter L2 - L3	209	209	209	209				
Voltmeter L1 - L3	208	208	208	208				
Ammeter L1	139	139	139	139				
Ammeter L2	138	138	138	138				
Ammeter L3	139	139	139	139				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	51	50	49	49				
Water Temp	175	176	176	176				
Ambient Room Temp	25	25	25	25				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

50 KW KATOLIGHT D50FPJ4 LM349757 JOHN DEERE PE4045T098115 57 H wired in block heater, installed test battery. Unit has no battery. Ran under 100% LOAD for 1 hr no problems found. CUSTOMER # 45505002

CUSTOMER SIGNATURE:	Date:	December 9, 2013

TECHNICIAN SIGNATURE: Date: December 9, 2013



AARON

45505002

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: 1 (877) 891-4181 www.pattenpower.com

Customer Name 12/9/13 **AARON Date Unit Location** Work Order # 0 Unit # 45505002 Acct. # 0 Manufacturer **JOHN DEERE** Tech # 1511 Model # PE4045T098115 **Hour Meter Start** 57.0 **Hour Meter Finish** Serial # 4045TF150 58.0 Voltage Stability GOOD Package Serial #: N/A

Voltage Otability	Tablage Oction #: N/A							
Rated KW	50			0		0		
		MU	JLTIPLE RI	EADING TE	ST			
Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

50 KW KATOLIGHT D50FPJ4 LM349757 JOHN DEERE PE4045T098115 57 H wired in block heater, installed test battery. Unit has no battery. Ran under 100% LOAD for 1 hr no problems found. CUSTOMER # 45505002