

Patten



AARON
45543001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON
Unit Location: YARD
Unit #: 45543001
Manufacturer: DD
Model #: 12VA080273
Serial #: 1237305
Voltage Stability: GOOD
Rated KW: 425

Date: 01/10/14
Work Order #: 0
Acct. #: 0
Tech #: 1511
Hour Meter Start: 527.0
Hour Meter Finish: 528.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.3%	99.3%	99.3%	99.3%	#VALUE!	0.0%	0.0%	0.0%
KW Meter	422.1	422.1	422.1	422.1	#VALUE!	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	482	482	482	482				
Ammeter L1	506	506	506	506				
Ammeter L2	507	507	507	507				
Ammeter L3	506	506	506	506				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	46	46	45				
Water Temp	190	191	191	192				
Ambient Room Temp	60	60	60	60				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	26.0	26.0	26.0	26.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKEED UP TEMP FUEL TANK. INSTALLED TEMP BATTERIES UNIT HAS NO BATTERIES. HOOKEED UP BATTERY CHARGER. UNIT HAS ALT NO BATTERY CHARGER. HOOKEED UP LOAD BANK. CHECKED FLUIDS OK. STARTED UNIT WARMED UP AND LOADED UNIT TO 100% FOR 1 HR.

CUSTOMER SIGNATURE:

Date: January 10, 2014

TECHNICIAN SIGNATURE:

Date: January 10, 2014

Patten



AARON

45543001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	1/10/14
Unit Location	YARD	Work Order #	0
Unit #	45543001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	12VA080273	Hour Meter Start	527.0
Serial #	1237305	Hour Meter Finish	528.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	425	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP TEMP FUEL TANK. INSTALLED TEMP BATTERIES UNIT HAS NO BATTERIES. HOOKED UP BATTERY CHARGER. UNIT HAS ALT NO BATTERY CHARGER. HOOKED UP LOAD BANK. CHECKED FLUIDS OK. STARTED UNIT WARMED UP AND LOADED UNIT TO 100% FOR 1 HR.