

Patten

**AARON****45657001****LOAD AND OPERATION TEST**

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	01/09/14
Unit Location:	0	Work Order #:	0
Unit #:	45657001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	GTA14G1	Hour Meter Start	494.0
Serial #:	12042241	Hour Meter Finish	495.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	250		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.4%	100.4%	100.4%	100.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	251.1	251.1	251.1	251.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	209	209	209	209				
Voltmeter L2 - L3	208	208	208	208				
Voltmeter L1 - L3	209	209	209	209				
Ammeter L1	694	694	694	694				
Ammeter L2	695	695	695	695				
Ammeter L3	695	695	695	695				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	49	49	48	48				
Water Temp	191	193	194	194				
Ambient Room Temp	75	75	75	75				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	26.0	26.0	26.0	26.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES NO BATTERIES ON UNIT. UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK. HOOKED UP GAS LINE. SET GAS PSI. STARTED UNIT WARM UP UNT. LOADED UNIT TO 100 % FOR 1 HR .

CUSTOMER SIGNATURE:

Date: January 9, 2014

TECHNICIAN SIGNATURE:

Date: January 9, 2014

Patten



AARON

45657001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	1/9/14
Unit Location	0	Work Order #	0
Unit #	45657001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	GTA14G1	Hour Meter Start	494.0
Serial #	12042241	Hour Meter Finish	495.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	250	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES NO BATTERIES ON UNIT. UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK. HOOKED UP GAS LINE. SET GAS PSI. STARTED UNIT WARM UP UNT. LOADED UNIT TO 100 % FOR 1 HR .