

Patten



AARON
45703002

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	02/03/14
Unit Location:	0	Work Order #:	0
Unit #:	45703002	Acct. #:	0
Manufacturer:	CAT	Tech #	1511
Model #:	C6.6	Hour Meter Start	6.0
Serial #:	6KPXL06.6PJ1	Hour Meter Finish	44.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	175		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.9%	99.9%	99.9%	99.9%	0.0%	0.0%	0.0%	0.0%
KW Meter	174.9	174.9	174.9	174.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	210	210	210	210				
Ammeter L2	211	211	211	211				
Ammeter L3	210	210	210	210				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	62	60	60	59				
Water Temp	171	173	174	174				
Ambient Room Temp	20	20	20	20				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP FUYEL SUPPLY. INSTALLED TEST BATTERY. STARTED UNIT AND RAN WITH CUSTOMER ON SITE FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. UNIT HAS ALT AND BATTERY CHARGER. 400 AMP BREAKER. UNIT HAS BLOCK HEATER.

CUSTOMER SIGNATURE:

Date: February 3, 2014

TECHNICIAN SIGNATURE:

Date: February 3, 2014

Patten



AARON

45703002

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	2/3/14
Unit Location	0	Work Order #	0
Unit #	45703002	Acct. #	0
Manufacturer	CAT	Tech #	1511
Model #	C6.6	Hour Meter Start	6.0
Serial #	6KPXL06.6PJ1	Hour Meter Finish	44.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	175	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP FUYEL SUPPLY. INSTALLED TEST BATTERY. STARTED UNIT AND RAN WITH CUSTOMER ON SITE FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. UNIT HAS ALT AND BATTERY CHARGER. 400 AMP BREAKER. UNIT HAS BLOCK HEATER.