

Patten



AARON
45858001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	04/07/14
Unit Location:	0	Work Order #:	0
Unit #:	45858001	Acct. #:	0
Manufacturer:	DD	Tech #	1511
Model #:	6063TK35	Hour Meter Start	22.0
Serial #:	06R0578406	Hour Meter Finish	23.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	240		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	100.1%	100.1%	0.0%	0.0%	0.0%	0.0%
KW Meter	240.2	240.2	240.2	240.2	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	289	289	289	289				
Ammeter L2	289	289	289	289				
Ammeter L3	288	288	288	288				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	57	55	55	54				
Water Temp	190	192	194	194				
Ambient Room Temp	45	45	45	45				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT AND BATTERY CHARGER. UNIT HAS NEW ALARM BOARD.

CUSTOMER SIGNATURE:

Date: April 7, 2014

TECHNICIAN SIGNATURE:

Date: April 7, 2014

Patten



AARON

45858001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	4/7/14
Unit Location	0	Work Order #	0
Unit #	45858001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	6063TK35	Hour Meter Start	22.0
Serial #	06R0578406	Hour Meter Finish	23.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	240	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT AND BATTERY CHARGER. UNIT HAS NEW ALARM BOARD.