

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	07/30/14
Unit Location:	YARD	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CAT	Tech #	1511
Model #:	C6.6	Hour Meter Start	31.0
Serial #:	7PXXLOP.6PJ1	Hour Meter Finish	32.0
Voltage Stability	GOOD	Package Serial #:	N6D00269
Rated KW	150		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	#VALUE!	0.0%	0.0%	0.0%
KW Meter	150.3	150.3	150.3	150.3	#VALUE!	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	485	485	485	485				
Voltmeter L2 - L3	486	486	486	486				
Voltmeter L1 - L3	486	486	486	486				
Ammeter L1	178	178	178	178				
Ammeter L2	179	179	179	179				
Ammeter L3	179	179	179	179				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	60	59	59	58				
Water Temp	181	183	184	184				
Ambient Room Temp	75	75	75	75				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

USED INSTALLED FUEL TANK OK ASDDED FUEL TO TEST. INSTALLED TEMP BATTERY UNIT HAS NO BATTERIES. CHECKED FLUIDS OK. STARTED UNIT WARMED UP AND LOADED UNIT TO 100% FOR 1 HR. UNIT HAS BATTERY CHARGER AND BLOCK HEATER. UNIT HAS 250 AMP ADJ BREAKER.

CUSTOMER SIGNATURE:

Date: July 30, 2014

TECHNICIAN SIGNATURE:

Date: July 30, 2014

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	7/30/14
Unit Location	YARD	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CAT	Tech #	1511
Model #	C6.6	Hour Meter Start	31.0
Serial #	7PXXLOP.6PJ1	Hour Meter Finish	32.0
Voltage Stability	GOOD	Package Serial #:	N6D00269
Rated KW	150	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

USED INSTALLED FUEL TANK OK ASDDED FUEL TO TEST. INSTALLED TEMP BATTERY UNIT HAS NO BATTERIES. CHECKED FLUIDS OK. STARTED UNIT WARMED UP AND LOADED UNIT TO 100% FOR 1 HR. UNIT HAS BATTERY CHARGER AND BLOCK HEATER. UNIT HAS 250 AMP ADJ BREAKER.