

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: 12/04/14 0 Date: **Unit Location:** 0 0 Work Order #: Unit #: 0 Acct. #: 0 Manufacturer: CU Tech # 1511

Manufacturer: CU Tech # 1511

Model #: VTA-28-G5 Hour Meter Start 614.0

Serial #: 25269221 Hour Meter Finish 615.0

Voltage Stability GOOD Package Serial #: N/A

Rated KW 600

MULTIPLE READING TEST

		1011	JEIN EE IX	LADING IL	<u> </u>			
Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.4%	99.4%	99.4%	99.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	596.4	596.4	596.1	596.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	485	485	485	485				
Voltmeter L2 - L3	487	487	487	487				
Voltmeter L1 - L3	485	485	485	485				
Ammeter L1	710	710	710	710				
Ammeter L2	701	701	700	700				
Ammeter L3	716	716	716	716				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	68	66	65	64				
Water Temp	178	181	181	181				
Ambient Room Temp	20	20	20	20				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	189	208	208	207				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

INSTALLED TEMP FUEL TANK. INSTALLED EXH FLEX FOR TESTING. INSTALLED TEST BATTERIES. WIRED IN BLOCK HEATERS. WIRED IN LOAD BANK. STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR. UNIT HAS A MAIN BREAKER. UNIT HAS BATTERY CHARGER AND ALT. UNIT HAS 2 BLOCK HEATERS. UNIT HAS 120/240 POWER PANEL IN INCL. FLAGGED UNIT COMP

CUSTOMER SIGNATURE:	Date:	December 4, 2014
TECHNICIAN SIGNATURE:	Date:	December 4 2014



0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name 12/4/14 0 **Date Unit Location** 0 Work Order # 0 Unit # 0 Acct. # 0 Manufacturer CU Tech # 1511 Model # VTA-28-G5 **Hour Meter Start** 614.0 Serial # 25269221 **Hour Meter Finish** 615.0 Voltage Stability GOOD Package Serial #: N/A Rated KW 600

MULTIPLE READING TEST

				EADING 1E	· · ·			
Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure	_							
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

INSTALLED TEMP FUEL TANK. INSTALLED EXH FLEX FOR TESTING. INSTALLED TEST BATTERIES. WIRED IN BLOCK HEATERS. WIRED IN LOAD BANK. STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR. UNIT HAS A MAIN BREAKER. UNIT HAS BATTERY CHARGER AND ALT. UNIT HAS 2 BLOCK HEATERS. UNIT HAS 120/240 POWER PANEL IN INCL. FLAGGED UNIT COMP