

Patten



AARON
46440001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/09/14
Unit Location:	0	Work Order #:	0
Unit #:	46440001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	LTA10-G1	Hour Meter Start	622.0
Serial #:	34764552	Hour Meter Finish	623.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.4%	100.4%	100.4%	100.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	200.8	200.8	200.8	200.8	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	242	242	242	242				
Ammeter L2	240	240	240	240				
Ammeter L3	242	242	242	242				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	37	37	37	36				
Water Temp	180	180	180	180				
Ambient Room Temp	55	55	55	55				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, REPLACED SHUT OFF SELONID AND SEALS. STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS A BREAKER.

CUSTOMER SIGNATURE:

Date: October 9, 2014

TECHNICIAN SIGNATURE:

Date: October 9, 2014

Patten



AARON

46440001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/9/14
Unit Location	0	Work Order #	0
Unit #	46440001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	LTA10-G1	Hour Meter Start	622.0
Serial #	34764552	Hour Meter Finish	623.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, REPLACED SHUT OFF SELONID AND SEALS. STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS A BREAKER.