

Patten

**AARON****0****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name:	AARON	Date:	10/29/14
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	FORD	Tech #	1511
Model #:	WSG-1068I-6005-A	Hour Meter Start	126.0
Serial #:	02-06-13781	Hour Meter Finish	127.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.8%	99.8%	99.8%	99.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	99.8	99.8	99.8	99.8	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208				
Voltmeter L2 - L3	208	208	208	208				
Voltmeter L1 - L3	208	208	208	208				
Ammeter L1	278	278	278	278				
Ammeter L2	277	277	277	277				
Ammeter L3	276	276	276	276				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	65	52	51	51				
Water Temp	178	197	200	200				
Ambient Room Temp	45	45	45	45				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT AND BATTERY CHARGER. CHECKED OIL AND COOLANT OK. HOOKED UP GAS LINE AND SET GAS . STARTED UNIT FOR WARM UP OK. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR.

CUSTOMER SIGNATURE:

Date: October 29, 2014

TECHNICIAN SIGNATURE:

Date: October 29, 2014

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/29/14
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	FORD	Tech #	1511
Model #	WSG-1068I-6005-A	Hour Meter Start	126.0
Serial #	02-06-13781	Hour Meter Finish	127.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT AND BATTERY CHARGER. CHECKED OIL AND COOLANT OK. HOOKED UP GAS LINE AND SET GAS . STARTED UNIT FOR WARM UP OK. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR.