

Patten

**AARON****0****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name:	AARON	Date:	10/29/14
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	FORD	Tech #	1511
Model #:	WSG-1068I-6005-A	Hour Meter Start	125.0
Serial #:	02-06-13776	Hour Meter Finish	126.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.8%	100.8%	100.8%	100.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	100.8	100.8	100.8	100.8	0.0	0.0	0.0	0.0
Engine Speed	1,797	1,797	1,797	1,797	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208				
Voltmeter L2 - L3	209	209	209	209				
Voltmeter L1 - L3	208	208	208	208				
Ammeter L1	280	280	280	280				
Ammeter L2	279	279	279	279				
Ammeter L3	279	279	279	279				
Frequency Meter	59.9	59.9	59.9	59.9				
Lube Oil Pressure	55	52	51	51				
Water Temp	195	197	200	200				
Ambient Room Temp	45	45	45	45				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT AND BATTERY CHARGER. CHECKED OIL AND COOLANT OK. HOOKED UP GAS LINE AND SET GAS . STARTED UNIT FOR WARM UP OK. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR. REPLACED J/W HEATER HOSES UPPER AND LOWER.

CUSTOMER SIGNATURE:

Date: October 29, 2014

TECHNICIAN SIGNATURE:

Date: October 29, 2014

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/29/14
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	FORD	Tech #	1511
Model #	WSG-1068I-6005-A	Hour Meter Start	125.0
Serial #	02-06-13776	Hour Meter Finish	126.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT AND BATTERY CHARGER. CHECKED OIL AND COOLANT OK. HOOKED UP GAS LINE AND SET GAS . STARTED UNIT FOR WARM UP OK. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR. REPLACED J/W HEATER HOSES UPPER AND LOWER.