

Patten



AARON

46483002

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON
Unit Location: 0
Unit #: 46483002
Manufacturer: CU
Model #: QSK15-G9
Serial #: 79207199
Voltage Stability: GOOD
Rated KW: 500

Date: 10/16/16
Work Order #: 0
Acct. #: 0
Tech #: 1511
Hour Meter Start: 265.0
Hour Meter Finish: 266.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	101.6%	101.6%	101.6%	101.6%	0.0%	0.0%	0.0%	0.0%
KW Meter	508.1	508.1	508.1	508.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	610	610	610	610				
Ammeter L2	611	611	611	611				
Ammeter L3	610	610	610	610				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	39	38	36	36				
Water Temp	180	184	185	186				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	225	229	230	230				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY7 CHARGER.

CUSTOMER SIGNATURE:

Date: October 16, 2016

TECHNICIAN SIGNATURE:

Date: October 16, 2016

Patten



AARON

46483002

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/16/16
Unit Location	0	Work Order #	0
Unit #	46483002	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	QSK15-G9	Hour Meter Start	265.0
Serial #	79207199	Hour Meter Finish	266.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY7 CHARGER.