

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	11/19/14
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	QSX15-G9	Hour Meter Start	724.0
Serial #:	79191339	Hour Meter Finish	725.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	400		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.8%	99.8%	99.8%	99.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	399.3	399.3	399.3	399.3	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	481	480	480	480				
Voltmeter L1 - L3	480	481	481	481				
Ammeter L1	481	481	481	481				
Ammeter L2	478	478	478	478				
Ammeter L3	480	480	480	480				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	40	38	38	37				
Water Temp	180	181	181	181				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKEED UP FUEL SUPPLY, HOOKEED UP LOAD BANK. WENT OVER UNIT OK. HOOKEED UP BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT. GENERATOR HAS BREAKER.

CUSTOMER SIGNATURE:

Date: November 19, 2014

TECHNICIAN SIGNATURE:

Date: November 19, 2014

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/19/14
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	QSX15-G9	Hour Meter Start	724.0
Serial #	79191339	Hour Meter Finish	725.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	400	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT. GENERATOR HAS BREAKER.