

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:**1 (877) 891-4181 www.pattenpower.com**

Customer Name:	AARON	Date:	11/05/14
Unit Location:	0	Work Order #:	0
Unit #:	unit 4 of 5	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	KTA19-G4	Hour Meter Start	65.0
Serial #:	37191625	Hour Meter Finish	66.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.2%	99.2%	99.2%	99.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	496.2	496.2	496.2	496.2	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	482	482	482	482				
Voltmeter L2 - L3	482	482	482	482				
Voltmeter L1 - L3	482	482	482	482				
Ammeter L1	594	594	594	594				
Ammeter L2	594	594	594	594				
Ammeter L3	595	595	595	595				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	70	66	65	65				
Water Temp	179	180	181	181				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	190	196	198	198				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY7 CHARGER.

CUSTOMER SIGNATURE:

Date: November 5, 2014

TECHNICIAN SIGNATURE:

Date: November 5, 2014

Patten



AARON

unit 4 of 5

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/5/14
Unit Location	0	Work Order #	0
Unit #	unit 4 of 5	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	KTA19-G4	Hour Meter Start	65.0
Serial #	37191625	Hour Meter Finish	66.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY7 CHARGER.