

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)**

Customer Name:	AARON	Date:	11/05/14
Unit Location:	0	Work Order #:	0
Unit #:	unit 3 of 5	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	KTA19-G4	Hour Meter Start	357.0
Serial #:	37191627	Hour Meter Finish	358.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500		

**MULTIPLE READING TEST**

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.3%	99.3%	99.3%	99.3%	0.0%	0.0%	0.0%	0.0%
KW Meter	496.4	496.4	496.4	496.4	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	484	484	484	484				
Voltmeter L2 - L3	485	485	485	485				
Voltmeter L1 - L3	485	485	485	485				
Ammeter L1	591	591	591	591				
Ammeter L2	592	592	592	592				
Ammeter L3	591	591	591	591				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	68	65	64	64				
Water Temp	179	180	181	181				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	195	196	197	197				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

**COMMENTS AND RECOMMENDATIONS**

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY7 CHARGER.

CUSTOMER SIGNATURE:

Date: November 5, 2014

TECHNICIAN SIGNATURE:

Date: November 5, 2014

# Patten



**AARON**

**unit 3 of 5**

**LOAD AND OPERATION TEST**

**PAGE 2**

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:**

**1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)**

Customer Name	AARON	Date	11/5/14
Unit Location	0	Work Order #	0
Unit #	unit 3 of 5	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	KTA19-G4	Hour Meter Start	357.0
Serial #	37191627	Hour Meter Finish	358.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500	0	0

**MULTIPLE READING TEST**

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

**COMMENTS AND RECOMMENDATIONS**

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. HOOKED UP JACKET WATER HEATER WARMED UP UNIT. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS BATTERIES. UNIT HAS ALT AND BATTERY7 CHARGER.