

Patten



AARON

46517001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	10/23/14
Unit Location:	0	Work Order #:	0
Unit #:	46517001	Acct. #:	0
Manufacturer:	CAT	Tech #	1511
Model #:	perkins	Hour Meter Start	345.0
Serial #:	1300	Hour Meter Finish	346.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	99.5%	99.5%	99.5%	99.5%	0.0%	0.0%	0.0%	0.0%
KW Meter	199.0	199.0	199.0	199.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	481	481	481	481				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	240	240	240	240				
Ammeter L2	239	239	239	239				
Ammeter L3	239	239	239	239				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	60	59	58	57				
Water Temp	182	183	184	184				
Ambient Room Temp	55	55	55	55				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKEED UP BLOCK HEATER . HOOKEED UP FUEL SUPPLY. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. UNIT HAS ALT AND BATTERY CHARGER. UNIT HAS BLOCK HEATER.

CUSTOMER SIGNATURE:

Date: October 23, 2014

TECHNICIAN SIGNATURE:

Date: October 23, 2014

Patten



AARON

46517001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/23/14
Unit Location	0	Work Order #	0
Unit #	46517001	Acct. #	0
Manufacturer	CAT	Tech #	1511
Model #	perkins	Hour Meter Start	345.0
Serial #	1300	Hour Meter Finish	346.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP BLOCK HEATER . HOOKED UP FUEL SUPPLY. STARTED UNIT AND RAN FOR 1 hr . NO PROBLEMS FOUND. FLAGGED UNIT COMP. CLEANED UP AREA. UNIT HAS ALT AND BATTERY CHARGER. UNIT HAS BLOCK HEATER.