

# Patten

**AARON****46588001****LOAD AND OPERATION TEST**

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)

Customer Name:	AARON	Date:	11/12/14
Unit Location:	0	Work Order #:	0
Unit #:	46588001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	DCEXL0409AAD	Hour Meter Start	33.0
Serial #:	73549954	Hour Meter Finish	34.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200		

**MULTIPLE READING TEST**

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.4%	100.4%	100.4%	100.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	200.8	200.8	200.8	200.8	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	242	242	242	242				
Ammeter L2	240	240	240	240				
Ammeter L3	242	242	242	242				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	55	52	51	51				
Water Temp	178	180	180	181				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

**COMMENTS AND RECOMMENDATIONS**

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT . GENERATOR HAS A BREAKER.

CUSTOMER SIGNATURE:

Date: November 12, 2014

TECHNICIAN SIGNATURE:

Date: November 12, 2014

# Patten



**AARON**

**46588001**

**LOAD AND OPERATION TEST**

**PAGE 2**

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:**

**1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)**

Customer Name	AARON	Date	11/12/14
Unit Location	0	Work Order #	0
Unit #	46588001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	DCEXL0409AAD	Hour Meter Start	33.0
Serial #	73549954	Hour Meter Finish	34.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200	0	0

**MULTIPLE READING TEST**

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

**COMMENTS AND RECOMMENDATIONS**

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT . GENERATOR HAS A BREAKER.