

Patten



AARON
46590001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON
Unit Location: 0
Unit #: 46590001
Manufacturer: FORD
Model #: WSG-1068
Serial #: 6RS9698
Voltage Stability: GOOD
Rated KW: 100

Date: 11/12/14
Work Order #: 0
Acct. #: 0
Tech #: 1511
Hour Meter Start: 128.0
Hour Meter Finish: 129.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	100.0%	100.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	100.1	100.1	100.0	100.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208				
Voltmeter L2 - L3	208	208	208	208				
Voltmeter L1 - L3	209	209	209	209				
Ammeter L1	278	278	278	278				
Ammeter L2	277	277	277	277				
Ammeter L3	277	277	276	276				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	58	52	50	50				
Water Temp	197	198	199	199				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT. CHECKED OIL AND COOLANT OK. HOOKED UP GAS LINE AND SET GAS . STARTED UNIT FOR WARM UP OK. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR.

CUSTOMER SIGNATURE:

Date: November 12, 2014

TECHNICIAN SIGNATURE:

Date: November 12, 2014

Patten



AARON

46590001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/12/14
Unit Location	0	Work Order #	0
Unit #	46590001	Acct. #	0
Manufacturer	FORD	Tech #	1511
Model #	WSG-1068	Hour Meter Start	128.0
Serial #	6RS9698	Hour Meter Finish	129.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT. CHECKED OIL AND COOLANT OK. HOOKED UP GAS LINE AND SET GAS . STARTED UNIT FOR WARM UP OK. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR.