

Patten

**AARON****46608001****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name:	AARON	Date:	11/12/14
Unit Location:	0	Work Order #:	0
Unit #:	46608001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	5CTAA8.3G3	Hour Meter Start	553.0
Serial #:	46344528	Hour Meter Finish	554.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.5%	100.5%	100.4%	100.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	201.0	201.0	200.9	200.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	210	210	210	210				
Voltmeter L2 - L3	209	209	209	209				
Voltmeter L1 - L3	209	209	209	209				
Ammeter L1	555	555	555	555				
Ammeter L2	554	554	553	553				
Ammeter L3	554	554	554	554				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	57	37	37	36				
Water Temp	185	189	190	190				
Ambient Room Temp	39	39	39	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	14.0	14.0	14.0	14.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, REPLACED SHUT OFF SELONID AND SEALS. STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS A BREAKER.

CUSTOMER SIGNATURE:

Date: November 12, 2014

TECHNICIAN SIGNATURE:

Date: November 12, 2014

Patten



AARON

46608001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/12/14
Unit Location	0	Work Order #	0
Unit #	46608001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	5CTAA8.3G3	Hour Meter Start	553.0
Serial #	46344528	Hour Meter Finish	554.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	200	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, REPLACED SHUT OFF SELONID AND SEALS. STARTED UNIT AND LOADED TO 100 % FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS A BREAKER.