

Patten



AARON

46683003

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON
Unit Location: 0
Unit #: 46683003
Manufacturer: DETROIT DIESEL
Model #: 0
Serial #: 06R0524917
Voltage Stability GOOD
Rated KW 260

Date: 01/22/15
Work Order #: 0
Acct. #: 0
Tech # 1511
Hour Meter Start 449.0
Hour Meter Finish 450.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	260.5	260.5	260.5	260.5	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	210	210	210	210				
Voltmeter L2 - L3	209	209	209	209				
Voltmeter L1 - L3	210	210	210	210				
Ammeter L1	716	716	716	716				
Ammeter L2	718	718	718	718				
Ammeter L3	718	718	718	718				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	58	55	54	54				
Water Temp	178	179	180	180				
Ambient Room Temp	34	34	34	34				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES IN . UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK.WIRED IN BLOCK HEATER . WHEN UNIT WAS WARM LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: January 22, 2015

TECHNICIAN SIGNATURE:

Date: January 22, 2015

Patten



AARON

46683003

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	1/22/15
Unit Location	0	Work Order #	0
Unit #	46683003	Acct. #	0
Manufacturer	DETROIT DIESEL	Tech #	1511
Model #	0	Hour Meter Start	449.0
Serial #	06R0524917	Hour Meter Finish	450.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	260	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES IN . UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK.WIRED IN BLOCK HEATER . WHEN UNIT WAS WARM LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND.