

Patten



AARON
46719004

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	04/08/15
Unit Location:	0	Work Order #:	0
Unit #:	46719004	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	NTA-855-G3	Hour Meter Start	908.0
Serial #:	30339120	Hour Meter Finish	909.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.3%	100.3%	100.3%	100.3%	0.0%	0.0%	0.0%	0.0%
KW Meter	351.1	351.1	351.1	351.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	479	479	479	479				
Voltmeter L1 - L3	480	480	480	480				
Ammeter L1	420	420	420	420				
Ammeter L2	423	423	423	423				
Ammeter L3	425	425	425	425				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	62	59	58	58				
Water Temp	184	185	186	186				
Ambient Room Temp	55	55	55	55				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

ADDED FUEL, HOOKED UP LOAD BANK. INSTALLED TEST BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR UNIT . UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS 1 OUTPUT BREAKERS 1- 500 amp

CUSTOMER SIGNATURE: _____

Date: April 8, 2015

TECHNICIAN SIGNATURE: _____

Date: April 8, 2015

Patten



AARON

46719004

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	4/8/15
Unit Location	0	Work Order #	0
Unit #	46719004	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	NTA-855-G3	Hour Meter Start	908.0
Serial #	30339120	Hour Meter Finish	909.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

ADDED FUEL, HOOKED UP LOAD BANK. INSTALLED TEST BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR UNIT . UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS 1 OUTPUT BREAKERS 1- 500 amp