

AARON

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON Date: 03/05/15

Unit Location: 0 Work Order #: 0
Unit #: Acct. #: 0

 Manufacturer:
 CAT
 Tech #
 1511

 Model #:
 3412
 Hour Meter Start
 1,394.0

 Serial #:
 38S08627
 Hour Meter Finish
 1,395.0

Voltage Stability GOOD Package Serial #:

Rated KW 500

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	97.5%	97.5%	97.5%	97.5%	0.0%	0.0%	0.0%	0.0%
KW Meter	487.6	487.6	487.6	487.6	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	586	586	586	586				
Ammeter L2	589	589	589	589				
Ammeter L3	587	587	587	587				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	62	61	60	60				
Water Temp	185	186	187	187				
Ambient Room Temp	11	11	11	11				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKER UP BLOCK HEATER, HOOKED UP FUEL TANK, HOOKED UP BATTERIES. LOOKED OVER UNIT AND GEN CONNECTED CUT WIRES. WHEN UNIT WAS WARM STARTED UNIT. LOADED UNIT TO 97% FOR 1 HR NO PROBLEMS FOUND. DISCONNECTED LOAD BANK TURNED OFF BATTERIES. CLEANED UP AREA AND FLAGGED UNIT COMP. UNIT HAS A BATTERY CHARGER AND NO ALT. UNIT HAS NO BATTERIES. UNIT HAS NO BREAKER.

CUSTOMER SIGNATURE: Date: March 5, 2015

TECHNICIAN SIGNATURE: Date: March 5, 2015



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name 3/5/15 **AARON Date** Work Order # 0 **Unit Location** Unit # Acct. # 0 Manufacturer CAT Tech# 1511 Model # 3412 **Hour Meter Start** 1,394.0 Serial # 38S08627 **Hour Meter Finish** 1,395.0 Voltage Stability GOOD Package Serial #:

Rated KW 500 0 0

MULTIPLE READING TEST

WIGETH EL READING TEST												
Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00				
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%				
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0				
Engine Speed	0	0	0	0	0	0	0	0				
Power Factor												
Voltmeter L1 - L2												
Voltmeter L2 - L3												
Voltmeter L1 - L3												
Ammeter L1												
Ammeter L2												
Ammeter L3												
Frequency Meter												
Lube Oil Pressure												
Water Temp												
Ambient Room Temp												
Exhaust Temp												
Oil Temp												
Battery Voltage												
Fuel Pressure												
Fuel Level												
0												
0												
0												

COMMENTS AND RECOMMENDATIONS

HOOKER UP BLOCK HEATER, HOOKED UP FUEL TANK, HOOKED UP BATTERIES. LOOKED OVER UNIT AND GEN CONNECTED CUT WIRES. WHEN UNIT WAS WARM STARTED UNIT. LOADED UNIT TO 97% FOR 1 HR NO PROBLEMS FOUND. DISCONNECTED LOAD BANK TURNED OFF BATTERIES. CLEANED UP AREA AND FLAGGED UNIT COMP. UNIT HAS A BATTERY CHARGER AND NO ALT. UNIT HAS NO BATTERIES. UNIT HAS NO BREAKER.