

Patten

**AARON****46832001****LOAD AND OPERATION TEST****PAGE 1****PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:****1 (877) 891-4181 www.pattenpower.com**

Customer Name: AARON
Unit Location: 0
Unit #: 46832001
Manufacturer: CU
Model #: QSX15-G9
Serial #: \7953447
Voltage Stability GOOD
Rated KW 350

Date: 02/18/15
Work Order #: 0
Acct. #: 0
Tech # 1511
Hour Meter Start 102.0
Hour Meter Finish 103.0
Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	100.1%	100.1%	0.0%	0.0%	0.0%	0.0%
KW Meter	350.5	350.5	350.5	350.5	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	483	483	483	483				
Voltmeter L2 - L3	484	484	484	484				
Voltmeter L1 - L3	483	483	483	483				
Ammeter L1	419	419	419	419				
Ammeter L2	418	418	418	418				
Ammeter L3	419	419	419	419				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	40	40	40	40				
Water Temp	178	180	181	181				
Ambient Room Temp	14	14	14	14				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	192	198	199	200				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

ADDED FUEL, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR UNIT LOOKS TO HAVE C PHASE CT WIRED WRONG. . UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS OUTPUT BREAKER.

CUSTOMER SIGNATURE:

Date: February 18, 2015

TECHNICIAN SIGNATURE:

Date: February 18, 2015

Patten



AARON

46832001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	2/18/15
Unit Location	0	Work Order #	0
Unit #	46832001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	QSX15-G9	Hour Meter Start	102.0
Serial #	\7953447	Hour Meter Finish	103.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	350	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

ADDED FUEL, HOOKED UP LOAD BANK. WENT OVER UNIT OK. INSTALLED TEST BATTERIES, STARTED UNIT AND LOADED TO 100 % FOR 1 HR UNIT LOOKS TO HAVE C PHASE CT WIRED WRONG. . UNIT HAS NO BATTERIES. UNIT HAS ALT. GENERATOR HAS OUTPUT BREAKER.