

Patten



AARON

46837003

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1

(877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	09/30/15
Unit Location:	0	Work Order #:	0
Unit #:	46837003	Acct. #:	0
Manufacturer:	VOLVO	Tech #	1511
Model #:	TAD1641GE	Hour Meter Start	2.0
Serial #:	BVPXL161ACB	Hour Meter Finish	2.5
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.1%	100.1%	#VALUE!	#VALUE!	0.0%	0.0%	0.0%	0.0%
KW Meter	500.5	500.5	#VALUE!	#VALUE!	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	#VALUE!	#VALUE!	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480						
Voltmeter L2 - L3	480	480						
Voltmeter L1 - L3	481	481						
Ammeter L1	601	601						
Ammeter L2	602	602						
Ammeter L3	602	602						
Frequency Meter	60.0	60.0						
Lube Oil Pressure	70	69						
Water Temp	180	181						
Ambient Room Temp	65	65						
Exhaust Temp	N/A	N/A						
Oil Temp	N/A	N/A						
Battery Voltage	27.0	27.0						
Fuel Pressure	N/A	N/A						
Fuel Level	N/A	N/A						

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1/2 HR NO PROBLEMS FOUND. UNIT HAS ALT. INCL INSTALLED 800 AMP BREAKER.

CUSTOMER SIGNATURE:

Date: September 30, 2015

TECHNICIAN SIGNATURE:

Date: September 30, 2015

Patten



AARON

46837003

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	9/30/15
Unit Location	0	Work Order #	0
Unit #	46837003	Acct. #	0
Manufacturer	VOLVO	Tech #	1511
Model #	TAD1641GE	Hour Meter Start	2.0
Serial #	BVPXL161ACB	Hour Meter Finish	2.5
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1/2 HR NO PROBLEMS FOUND. UNIT HAS ALT. INCL INSTALLED 800 AMP BREAKER.