

# AARON 46941001

### **LOAD AND OPERATION TEST**

PAGE 1

### PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON Date: 04/07/15

**Unit Location:** 0 Work Order #: Unit #: 46941001 Acct. #: 0 Manufacturer: JOHN DEERE Tech # 1511 Model #: 6069TF250 **Hour Meter Start** 128.0 **Hour Meter Finish** 129.0 Serial #: PE6069T067231 Voltage Stability **GOOD** Package Serial #: N/A

Rated KW 100

#### **MULTIPLE READING TEST**

		MOETH EL READING 1231								
Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00		
% of Load	100.6%	100.6%	100.6%	100.6%	0.0%	0.0%	0.0%	0.0%		
KW Meter	100.6	100.6	100.6	100.6	0.0	0.0	0.0	0.0		
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0		
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00		
Voltmeter L1 - L2	481	481	481	481						
Voltmeter L2 - L3	482	482	482	482						
Voltmeter L1 - L3	481	481	481	481						
Ammeter L1	121	121	121	121						
Ammeter L2	120	120	120	120						
Ammeter L3	121	121	121	121						
Frequency Meter	60.0	60.0	60.0	60.0						
Lube Oil Pressure	59	56	55	55						
Water Temp	185	186	186	186						
Ambient Room Temp	55	55	55	55						
Exhaust Temp	N/A	N/A	N/A	N/A						
Oil Temp	N/A	N/A	N/A	N/A						
Battery Voltage	14.0	14.0	14.0	14.0						
Fuel Pressure	N/A	N/A	N/A	N/A						
Fuel Level	N/A	N/A	N/A	N/A						

### COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT. CHECKED OIL AND COOLANT OK. STARTED UNIT WHEN WARM. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR. UNIT HAS NO BREAKER. UNITB HAS TAP CHANGER 12/240 3 PHASE, 120/240 SINGLE PHASE, 277/480.

CUSTOMER SIGNATURE:	Date:	April 7, 2015

TECHNICIAN SIGNATURE: Date: April 7, 2015



# AARON 46941001

### **LOAD AND OPERATION TEST**

PAGE 2

## PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

**Customer Name AARON** 4/7/15 **Date Unit Location** Work Order # 0 Unit # 46941001 Acct. # 0 Manufacturer **JOHN DEERE** Tech # 1511 Model # 6069TF250 **Hour Meter Start** 128.0 Serial # PE6069T067231 **Hour Meter Finish** 129.0 Voltage Stability GOOD Package Serial #: N/A Rated KW 100

#### **MULTIPLE READING TEST**

		1713	JEIN EE N					
Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

### COMMENTS AND RECOMMENDATIONS

UNIT HAS ALT. CHECKED OIL AND COOLANT OK. STARTED UNIT WHEN WARM. HOOKED UP LOAD BANK AND STARTED UNIT. LOADED UNIT TO 100% FOR 1 HR. UNIT HAS NO BREAKER. UNITB HAS TAP CHANGER 12/240 3 PHASE, 120/240 SINGLE PHASE, 277/480.