

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: (877) 891-4181 www.pattenpower.com

1

Customer Name:	AARON	Date:	05/28/15
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	NT-855-G6	Hour Meter Start	742.0
Serial #:	30347395	Hour Meter Finish	743.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	275		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	98.8%	98.8%	98.8%	98.8%	0.0%	0.0%	0.0%	0.0%
KW Meter	271.8	271.8	271.8	271.8	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	484	484	484	484				
Voltmeter L2 - L3	483	483	483	483				
Voltmeter L1 - L3	483	483	483	483				
Ammeter L1	325	325	325	325				
Ammeter L2	324	324	324	324				
Ammeter L3	325	325	325	325				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	48	45	44	44				
Water Temp	185	187	188	188				
Ambient Room Temp	78	78	78	78				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES IN . UNIT HAS ALT. HOOKED UP LOAD BANK. WHEN UNIT WAS WARM LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: May 28, 2015

TECHNICIAN SIGNATURE:

Date: May 28, 2015

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	5/28/15
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	NT-855-G6	Hour Meter Start	742.0
Serial #	30347395	Hour Meter Finish	743.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	275	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES IN . UNIT HAS ALT. HOOKED UP LOAD BANK. WHEN UNIT WAS WARM LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND.