

# Patten



**AARON**

**47158001**

## LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)

1

Customer Name: AARON  
Unit Location: 0  
Unit #: 47158001  
Manufacturer: DD  
Model #: MTU  
Serial #: V8  
Voltage Stability: GOOD  
Rated KW: 500

Date: 06/04/15  
Work Order #: 0  
Acct. #: 0  
Tech #: 1511  
Hour Meter Start: 450.0  
Hour Meter Finish: 451.0  
Package Serial #: N/A

### MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	500.1	500.1	500.1	500.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	482	482	482	482				
Voltmeter L2 - L3	483	483	483	483				
Voltmeter L1 - L3	482	482	482	482				
Ammeter L1	599	599	599	599				
Ammeter L2	599	599	599	599				
Ammeter L3	598	598	598	598				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	70	67	66	66				
Water Temp	185	186	187	187				
Ambient Room Temp	78	78	78	78				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

### COMMENTS AND RECOMMENDATIONS

ADDED FUEL TO TANK , HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NEW BATTERIES. UNIT HAS ALT AND CHARGER . UNIT HAS A BREAKER.

CUSTOMER SIGNATURE:

Date: June 4, 2015

TECHNICIAN SIGNATURE:

Date: June 4, 2015

# Patten



**AARON**

**47158001**

**LOAD AND OPERATION TEST**

**PAGE 2**

**PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:**

**1 (877) 891-4181 [www.pattenpower.com](http://www.pattenpower.com)**

Customer Name	AARON	Date	6/4/15
Unit Location	0	Work Order #	0
Unit #	47158001	Acct. #	0
Manufacturer	DD	Tech #	1511
Model #	MTU	Hour Meter Start	450.0
Serial #	V8	Hour Meter Finish	451.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	500	0	0

**MULTIPLE READING TEST**

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

**COMMENTS AND RECOMMENDATIONS**

ADDED FUEL TO TANK , HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NEW BATTERIES. UNIT HAS ALT AND CHARGER . UNIT HAS A BREAKER.