

Patten



AARON
47336001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	11/05/15
Unit Location:	0	Work Order #:	0
Unit #:	47336001	Acct. #:	0
Manufacturer:	MTU	Tech #	1511
Model #:		Hour Meter Start	0.0
Serial #:		Hour Meter Finish	1.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	600		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	601.1	601.1	601.1	601.1	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	482	482	482	482				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	722	722	722	722				
Ammeter L2	720	720	720	720				
Ammeter L3	721	721	721	721				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	100	99	99	99				
Water Temp	178	180	180	180				
Ambient Room Temp	55	55	55	55				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	26.0	26.0	26.0	26.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CONNECTED JUMER TO CHANGE FROM REMOTE SPEED CONTROL TO LOCAL. CHECKED GENERATOR AND CONTROL PANEL OK. CONNECTED TEST BATTERIES. UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK. UNIT HAS NO BREAKER . LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND. HRS PLUS 365 .

CUSTOMER SIGNATURE:

Date: November 5, 2015

TECHNICIAN SIGNATURE:

Date: November 5, 2015

Patten



AARON

47336001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/5/15
Unit Location	0	Work Order #	0
Unit #	47336001	Acct. #	0
Manufacturer	MTU	Tech #	1511
Model #		Hour Meter Start	0.0
Serial #		Hour Meter Finish	1.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	600		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CONNECTED JUMER TO CHANGE FROM REMOTE SPEED CONTROL TO LOCAL. CHECKED GENERATOR AND CONTROL PANEL OK. CONNECTED TEST BATTERIES. UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK. UNIT HAS NO BREAKER . LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND. HRS PLUS 365 .