

Patten



AARON

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE: (877) 891-4181 www.pattenpower.com

1

Customer Name: AARON

Date: 08/20/15

Unit Location: 0

Work Order #: 0

Unit #:

Acct. #: 0

Manufacturer: CU

Tech #: 1511

Model #: LTA-10G1

Hour Meter Start: 255.0

Serial #: 34814306

Hour Meter Finish: 256.0

Voltage Stability: GOOD

Package Serial #: N/A

Rated KW: 250

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.0%	100.0%	100.0%	100.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	250.0	250.0	250.0	250.0	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	481	481	481	481				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	301	301	301	301				
Ammeter L2	300	300	300	300				
Ammeter L3	300	300	300	300				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	58	55	54	54				
Water Temp	181	182	183	183				
Ambient Room Temp	70	70	70	70				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES IN . UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK.WIRED IN BLOCK HEATER . WHEN UNIT WAS WARM LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: August 20, 2015

TECHNICIAN SIGNATURE:

Date: August 20, 2015

Patten



AARON

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	8/20/15
Unit Location	0	Work Order #	0
Unit #		Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	LTA-10G1	Hour Meter Start	255.0
Serial #	34814306	Hour Meter Finish	256.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	250	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

CHECKED OIL AND COOLANT OK. CHECKED GENERATOR AND CONTROL PANEL OK. INSTALLED TEST BATTERIES IN . UNIT HAS ALT AND BATTERY CHARGER. HOOKED UP LOAD BANK.WIRED IN BLOCK HEATER . WHEN UNIT WAS WARM LOADED UNIT TO 100% FOR 1 HR . NO PPROBLEMS FOUND.