

Patten



AARON

47506001

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	09/09/15
Unit Location:	0	Work Order #:	1511
Unit #:	47506001	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	VTA-28-G5	Hour Meter Start	367.0
Serial #:	25234792	Hour Meter Finish	368.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	600		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.5%	100.5%	100.5%	100.5%	0.0%	0.0%	0.0%	0.0%
KW Meter	602.9	602.9	602.9	602.9	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	484	484	484	484				
Voltmeter L2 - L3	485	485	485	485				
Voltmeter L1 - L3	484	484	484	484				
Ammeter L1	720	720	720	720				
Ammeter L2	719	719	719	719				
Ammeter L3	717	717	717	717				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	56	51	50	49				
Water Temp	190	195	196	196				
Ambient Room Temp	80	80	81	82				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	204	216	217	218				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT. UNIT HAS BREAKER.

CUSTOMER SIGNATURE:

Date: September 9, 2015

TECHNICIAN SIGNATURE:

Date: September 9, 2015

Patten



AARON

47506001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	9/9/15
Unit Location	0	Work Order #	1511
Unit #	47506001	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	VTA-28-G5	Hour Meter Start	367.0
Serial #	25234792	Hour Meter Finish	368.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	600	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP FUEL SUPPLY, HOOKED UP LOAD BANK. WENT OVER UNIT OK. STARTED UNIT AND LOADED UNIT TO 100% FOR 1 HR NO PROBLEMS FOUND. UNIT HAS NO BATTERIES. UNIT HAS ALT. UNIT HAS BREAKER.