

Patten

**AARON EQUIPMENT****0****LOAD AND OPERATION TEST**

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON EQUIPMENT
Unit Location: 0
Unit #: 0
Manufacturer: CU
Model #: 0
Serial #: 0
Voltage Stability
Rated KW 350

Date: 03/14/11
Work Order #: 0
Acct. #: 0
Tech #: 2639
Hour Meter Start 340.0
Hour Meter Finish
Package Serial #: 0

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	23.9%	23.9%	99.7%	99.7%	99.7%	85.6%	85.6%	85.7%
KW Meter	83.7	83.7	348.8	348.8	348.8	299.8	299.8	300.0
Engine Speed	1,803	1,803	1,803	1,803	1,803	1,803	1,803	1,803
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	484	484	484	484	484	484	484	484
Voltmeter L2 - L3	483	483	483	483	483	483	483	483
Voltmeter L1 - L3	482	482	482	482	482	482	482	482
Ammeter L1	100	100	418	418	418	359	359	359
Ammeter L2	100	100	416	416	416	359	359	359
Ammeter L3	100	100	417	417	417	357	357	358
Frequency Meter	60.1	60.1	60.1	60.1	60.1	60.1	60.1	60.1
Lube Oil Pressure	68	63	55	47	43	43	43	43
Water Temp	148	168	181	181	181	181	181	181
Ambient Room Temp	45	45	45	45	45	45	45	45
Exhaust Temp	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Oil Temp	190	192	209	222	229	229	229	229
Battery Voltage	26.0	26.0	26.0	26.0	26.0	26.0	26.0	26.0
Fuel Pressure	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Fuel Level	FULL	FULL	FULL	FULL	FULL	FULL	FULL	FULL

COMMENTS AND RECOMMENDATIONS

OIL TEMP PREALARM AT 100% LOAD. RECOMMEND CHANGING OIL AND FILTER.

CUSTOMER SIGNATURE:

Date: March 14, 2011

TECHNICIAN SIGNATURE:

Date: March 14, 2011

Patten



AARON EQUIPMENT

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON EQUIPMENT	Date	3/14/11
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	2639
Model #	0	Hour Meter Start	340.0
Serial #	0	Hour Meter Finish	0.0
Voltage Stability	0	Package Serial #:	0
Rated KW	350	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

OIL TEMP PREALARM AT 100% LOAD. RECOMMEND CHANGING OIL AND FILTER.