

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Date: 10/28/11

Unit Location: yard

Work Order #: em36896

Unit #: 0

Acct. #: 0

Manufacturer: CAT

Tech # 1511

Model #: 3512

Hour Meter Start 362.0

Serial #: 4GM0549

Hour Meter Finish 363.0

Voltage Stability GOOD

Package Serial #: N/A

Rated KW 1000

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.5%	100.4%	100.4%	100.4%	0.0%	0.0%	0.0%	0.0%
KW Meter	1,004.7	1,004.4	1,004.4	1,004.4	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	482	482	482	482				
Voltmeter L2 - L3	483	483	483	483				
Voltmeter L1 - L3	482	482	482	482				
Ammeter L1	1203	1203	1203	1203				
Ammeter L2	1202	1202	1202	1202				
Ammeter L3	1203	1202	1202	1202				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	74	72	71	70				
Water Temp	181	182	181	182				
Ambient Room Temp	50	48	46	45				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	n/a	n/a	n/a	n/a				
Battery Voltage	26.0	26.0	26.0	26.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

NO PROBLEMS FOUND HELD 100% LOAD FOR 1 HR. DISCONNECTED ALL EQUIPMENT AND BAGGED UP. CLEANED UP AND LEFT SITE.

CUSTOMER SIGNATURE:

Date: October 28, 2011

TECHNICIAN SIGNATURE:

Date: October 28, 2011

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	10/28/11
Unit Location	yard	Work Order #	em36896
Unit #	0	Acct. #	0
Manufacturer	CAT	Tech #	1511
Model #	3512	Hour Meter Start	362.0
Serial #	4GM0549	Hour Meter Finish	363.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	1000	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

NO PROBLEMS FOUND HELD 100% LOAD FOR 1 HR. DISCONNECTED ALL EQUIPMENT AND BAGGED UP. CLEANED UP AND LEFT SITE.