

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name:	AARON	Date:	04/01/13
Unit Location:	0	Work Order #:	0
Unit #:	0	Acct. #:	0
Manufacturer:	CU	Tech #	1511
Model #:	LTA 10 G-1	Hour Meter Start	37.0
Serial #:	34891227	Hour Meter Finish	38.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	230		

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.2%	100.2%	100.2%	100.2%	0.0%	0.0%	0.0%	0.0%
KW Meter	230.5	230.5	230.5	230.5	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	208	208	208	208				
Voltmeter L2 - L3	208	208	208	208				
Voltmeter L1 - L3	209	209	209	209				
Ammeter L1	639	639	639	639				
Ammeter L2	635	635	635	635				
Ammeter L3	642	642	642	642				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	36	36	36	36				
Water Temp	188	188	188	188				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	173	173	173	173				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

UNIT HAS NO BATTERIES, UNIT HAS BAD LOW WATER LEVEL SENDER, UNIT ALSO HAS A LEAK AT J/W HEATER OUTPUT. TOPPED OFF ALL FLUIDS. INSTALLED TEST BATTERIES. HOOKED UP BLOCK HEATER. HOOKED UP LOAD BANK. USED DAY TANK FOR FUEL SUPPLY. STARTED UNIT AT 100 DEG AND LOADED UNIT TO 100% FOR 1 HR. INSTALLED ALL COVERS AND FLAGGED UNIT COMP.

CUSTOMER SIGNATURE:

Date: April 1, 2013

TECHNICIAN SIGNATURE:

Date: April 1, 2013

Patten



AARON

0

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	4/1/13
Unit Location	0	Work Order #	0
Unit #	0	Acct. #	0
Manufacturer	CU	Tech #	1511
Model #	LTA 10 G-1	Hour Meter Start	37.0
Serial #	34891227	Hour Meter Finish	38.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	230	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

UNIT HAS NO BATTERIES, UNIT HAS BAD LOW WATER LEVEL SENDER, UNIT ALSO HAS A LEAK AT J/W HEATER OUTPUT. TOPPED OFF ALL FLUIDS. INSTALLED TEST BATTERIES. HOOKED UP BLOCK HEATER. HOOKED UP LOAD BANK. USED DAY TANK FOR FUEL SUPPLY. STARTED UNIT AT 100 DEG AND LOADED UNIT TO 100% FOR 1 HR. INSTALLED ALL COVERS AND FLAGGED UNIT COMP.