

Patten

**AARON****45545001****LOAD AND OPERATION TEST**

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON
Unit Location: 0
Unit #: 45545001
Manufacturer: HINO
Model #:
Serial #:
Voltage Stability: GOOD
Rated KW: 300

Date: 11/19/13
Work Order #: 0
Acct. #: 0
Tech #: 1511
Hour Meter Start: 246.0
Hour Meter Finish: 247.0
Package Serial #:

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	100.5%	100.5%	100.5%	100.5%	0.0%	0.0%	0.0%	0.0%
KW Meter	301.6	301.6	301.6	301.6	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	480	480	480	480				
Voltmeter L2 - L3	482	482	482	482				
Voltmeter L1 - L3	481	481	481	481				
Ammeter L1	361	361	361	361				
Ammeter L2	362	362	362	362				
Ammeter L3	363	363	363	363				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	62	60	60	60				
Water Temp	183	184	183	183				
Ambient Room Temp	40	40	40	40				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	27.0	27.0	27.0	27.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

ADDED FLUIDS TO TOP OFF. INSTALLED TEST BATTERIES. UNIT HAS ALT. UNIT DOES NOT HAVE BATTERIES. RAN UNIT AT 100 % UNIT CONTROL PANEL IS NOT READING CORRECT AMPS OR KW NO OTHER PROBLEMS FOUND. DISCONNECTED BATTERIES AND LOAD BANK. REMOVED BATTERIES. FLAGGED UNIT COMP. PUT CABLES AND LOAD BANKS AWAY.

CUSTOMER SIGNATURE:

Date: November 19, 2013

TECHNICIAN SIGNATURE:

Date: November 19, 2013

Patten



AARON

45545001

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:
1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	11/19/13
Unit Location	0	Work Order #	0
Unit #	45545001	Acct. #	0
Manufacturer	HINO	Tech #	1511
Model #		Hour Meter Start	246.0
Serial #		Hour Meter Finish	247.0
Voltage Stability	GOOD	Package Serial #:	
Rated KW	300	0	0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

ADDED FLUIDS TO TOP OFF. INSTALLED TEST BATTERIES. UNIT HAS ALT. UNIT DOES NOT HAVE BATTERIES. RAN UNIT AT 100 % UNIT CONTROL PANEL IS NOT READING CORRECT AMPS OR KW NO OTHER PROBLEMS FOUND. DISCONNECTED BATTERIES AND LOAD BANK. REMOVED BATTERIES. FLAGGED UNIT COMP. PUT CABLES AND LOAD BANKS AWAY.