

Patten



AARON

45581002

LOAD AND OPERATION TEST

PAGE 1

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name: AARON

Unit Location:

Unit #: 45581002

Manufacturer: FORD

Model #: LSG-875I-6005-A

Serial #: 23850 E-14-RH

Voltage Stability GOOD

Rated KW 100

Date: 01/15/14

Work Order #: 0

Acct. #: 0

Tech # 1511

Hour Meter Start 473.0

Hour Meter Finish 474.0

Package Serial #: N/A

MULTIPLE READING TEST

Elapsed Time Hrs.	0.25	0.50	0.75	1.00	1.25	1.50	1.75	2.00
% of Load	82.7%	82.7%	82.7%	82.7%	0.0%	0.0%	0.0%	0.0%
KW Meter	82.7	82.7	82.7	82.7	0.0	0.0	0.0	0.0
Engine Speed	1,800	1,800	1,800	1,800	0	0	0	0
Power Factor	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00
Voltmeter L1 - L2	479	479	479	479				
Voltmeter L2 - L3	480	480	480	480				
Voltmeter L1 - L3	479	479	479	479				
Ammeter L1	100	100	100	100				
Ammeter L2	100	100	100	100				
Ammeter L3	99	99	99	99				
Frequency Meter	60.0	60.0	60.0	60.0				
Lube Oil Pressure	60	59	58	58				
Water Temp	185	186	186	186				
Ambient Room Temp	30	30	30	30				
Exhaust Temp	N/A	N/A	N/A	N/A				
Oil Temp	N/A	N/A	N/A	N/A				
Battery Voltage	13.0	13.0	13.0	13.0				
Fuel Pressure	N/A	N/A	N/A	N/A				
Fuel Level	N/A	N/A	N/A	N/A				

COMMENTS AND RECOMMENDATIONS

HOOKEED UP LOAD BANK AND TEST BATTERY. HOOKEED UP GAS LINE. LOOKED OVER GENERATOR OK
CHECKED OIL AND WATER OK. UNIT HAS NO BATTERY. UNIT HAS BLOCK HEATER. UNIT HAS ALT.
UNIT HAS 2 BREAKERS 1 100 AMP AND 1 60 AMP BREAKER. RAN UNIT WITH ONE BREAKER AT 100
AMPS FOR 1 HR NO PROBLEMS FOUND.

CUSTOMER SIGNATURE:

Date: January 15, 2014

TECHNICIAN SIGNATURE:

Date: January 15, 2014

Patten



AARON

45581002

LOAD AND OPERATION TEST

PAGE 2

PATTEN POWER SYSTEMS 24 HOUR CENTRAL DISPATCH EMERGENCY TELEPHONE TOLL FREE:

1 (877) 891-4181 www.pattenpower.com

Customer Name	AARON	Date	1/15/14
Unit Location		Work Order #	0
Unit #	45581002	Acct. #	0
Manufacturer	FORD	Tech #	1511
Model #	LSG-875I-6005-A	Hour Meter Start	473.0
Serial #	23850 E-14-RH	Hour Meter Finish	474.0
Voltage Stability	GOOD	Package Serial #:	N/A
Rated KW	100		0

MULTIPLE READING TEST

Elapsed Time Hrs.	2.25	2.50	2.75	3.00	3.25	3.50	3.75	4.00
% of Load	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
KW Meter	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Engine Speed	0	0	0	0	0	0	0	0
Power Factor								
Voltmeter L1 - L2								
Voltmeter L2 - L3								
Voltmeter L1 - L3								
Ammeter L1								
Ammeter L2								
Ammeter L3								
Frequency Meter								
Lube Oil Pressure								
Water Temp								
Ambient Room Temp								
Exhaust Temp								
Oil Temp								
Battery Voltage								
Fuel Pressure								
Fuel Level								
0								
0								
0								

COMMENTS AND RECOMMENDATIONS

HOOKED UP LOAD BANK AND TEST BATTERY. HOOKED UP GAS LINE. LOOKED OVER GENERATOR OK CHECKED OIL AND WATER OK. UNIT HAS NO BATTERY. UNIT HAS BLOCK HEATER. UNIT HAS ALT. UNIT HAS 2 BREAKERS 1 100 AMP AND 1 60 AMP BREAKER. RAN UNIT WITH ONE BREAKER AT 100 AMPS FOR 1 HR NO PROBLEMS FOUND.